ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ M/s. KRIDL, ರವರು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ತೃಪ್ತಿಕರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿರುವ ಬಗ್ಗೆ ವಾರ್ಡ್ ಸಂಖ್ಯೆ (12,13,14,15,39,41,70&71) ರ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಹಾಗೂ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರುರವರು ಶೆಟ್ಟಿಹಳ್ಳಿ / ದಾಸರಹಳ್ಳಿ / ಪೀ.ಕೈ.ಪ್ರ / ಹೆಗ್ಗನಹಳ್ಳಿ ಉಪ ವಿಭಾಗ ರವರು ಕಾಮಗಾರಿ ಬಿಲ್ಲನ್ನು ದೃಢೀಕರಿಸಿ, ಅಳತೆ ಪುಸ್ತಕದ ಸಂಖ್ಯೆ: 4868/2019-20 ಪುಟ ಸಂಖ್ಯೆ:-486707 ರಿಂದ 486709 ರಲ್ಲಿ ಕಾಮಗಾರಿ ಅಳತೆ ದಾಖಲಿಸಿ ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ನೊಂದಿಗೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಲು ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

ಪರಿಶೀಲಿಸಲಾಗಿ, ಈ ವಿಭಾಗ ಕಛೇರಿಯ ಜಾಬ್ ಸಂಖ್ಯೆ: 012-20-000013 ಕಾಮಗಾರಿಯ ಅಳತೆಯನ್ನು ಅಳತೆ ಪುಸ್ತಕ ಸಂಖ್ಯೆ. 4868/2019-20 ಪುಟ ಸಂಖ್ಯೆ: 486707 ರಿಂದ 486709 ರಲ್ಲಿ ರವರಗೆ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಅಳತೆ ದಾಖಲಿಸಿ, ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 100% ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ಹಾಗೂ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 25% ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ಮಾಡಿರುತ್ತಾರೆ,

ಕಾಮಗಾರಿಯನ್ನು ಅನುಮೋದಿತ ಷೆಡ್ಯೂಲ್-ಬಿ ಯ ಪರಿಮಾಣ ಹಾಗೂ ದರಗಳ ಮಿತಿಯಲ್ಲಿ ನಿರ್ವಹಿಸಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿಯ ಛಾಯಚಿತ್ರಗಳು ಹಾಗೂ ಗುಣ ನಿಯಂತ್ರಣ ವರದಿಗಳನ್ನು ಕಡತದಲ್ಲಿ ಲಗತ್ತಿಸಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿ ಪ್ರಮಾಣ ಪತ್ರವನ್ನು ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಅನುಮೋದನೆಯನ್ನು ಪಡೆಯಲಾಗಿರುತ್ತದೆ.

ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ ಪಿ-3727 ಅಡಿಯಲ್ಲಿ ಮಂಜೂರಾದ ಕಾಮಗಾರಿಯಾಗಿದ್ದು ಈ ಕಾಮಗಾರಿಯ ಮೊದಲನೇ ಮತ್ತು ಭಾಗಶಃ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ.92,22,695/- ಗಳಲ್ಲಿ ಶಾಸನೀಯ ಹಾಗೂ ಇತರೆ ಕಟಾವಣೆ ಮೊತ್ತ ರೂ.10,71,119/- ಗಳನ್ನು ಕಟಾಯಿಸಿ ಬಿಲ್ಲಿನ ನಿವ್ವಳ ಮೊತ್ತ ರೂ.81,51,576/-ಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರಾದ M/s. KRIDL, ರವರಿಗೆ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಲು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ನಿರ್ವಹಣೆಯ ಕೈಪಿಡಿಯ 88 ರಲ್ಲಿನ ಪ್ರಕಾರ ನಿರ್ವಹಣೆಯಲ್ಲಿ ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ I & Asst ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿ ಸಹಿ ಮಾಡಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ಪರಿಶೀಲನೆಗಾಗಿ ಅಗತ್ಯ ದಾಖಲೆಗಳೊಂದಿಗೆ ಕಛೇರಿಯ ಟಿಪ್ಪಣಿ ಮತ್ತು ಆಜ್ಞೆಗಳನ್ನು ಬರೆಯುವ ಸಲುವಾಗಿ ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ಲಿನ ಮೂಲ ಪ್ರತಿಯನ್ನು ಸಲ್ಲಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Check will be done in the Bill as per PWD Account code para 9. Here per the work

18/02/2021

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. II. By Mechanical Means. A. Cement Concrete Grade M-15 &M-20. MORTH Specification No. 202 etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	Entrance	0.00	15.00		1	15.00	0.90		13.50	
		15.00	30.00		1	15.00	0.90		13.50	
		30.00	45.00		1	15.00	0.90		13.50	
		45.00	60.00		1	15.00	0.90		13.50	
		60.00	67.00		1	7.00	0.90		6.30	
	Road-A	0.00	15.00		2	15.00	0.90		27.00	
		15.00	30.00		2	15.00	0.90		27.00	
		30.00	32.00		2	2.00	0.90		3.60	
		32.00	45.00		2	13.00	0.90		23.40	
		45.00	60.00		2	15.00	0.90		27.00	
		60.00	75.00		2	15.00	0.90		27.00	
		75.00	90.00		2	15.00	0.90		27.00	
		90.00	105.00		2	15.00	0.90		27.00	
		105.00	120.00		2	15.00	0.90		27.00	
		120.00	135.00		2	15.00	0.90		27.00	
		135.00	150.00		2	15.00	0.90		27.00	
		150.00	165.00		2	15.00	0.90		27.00	
		165.00	177.00		2	12.00	0.90		21.60	
	Road-B	0.00	15.00		2	15.00	0.90		27.00	
		15.00	30.00		2	15.00	0.90		27.00	
		30.00	45.00		2	15.00	0.90		27.00	
		45.00	60.00		2	15.00	0.90		27.00	
		60.00	75.00		2	15.00	0.90		27.00	
		75.00	90.00		2	15.00	0.90		27.00	
		90.00	105.00		2	15.00	0.90		27.00	
		105.00	120.00		2	15.00	0.90		27.00	
		120.00	135.00		2	15.00	0.90		27.00	
		135.00	142.00		2	7.00	0.90		12.60	
								Total Qty in this Bill	**634.50**	
								To Be Paid Quantity	**251.10**	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
01/02/2021

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
1/2

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
5	Providing ruled pointing 20mm deep to stone slab pavements with cement mortor 1:3 20mm deep after racking the joints nicely lining including cost of materials labours curing etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	Entrance	0.00	15.00		1.00	15.00	0.90		13.50	
		15.00	30.00		1.00	15.00	0.90		13.50	
		30.00	45.00		1.00	15.00	0.90		13.50	
		45.00	60.00		1.00	15.00	0.90		13.50	
		60.00	67.00		1.00	7.00	0.90		6.30	
	Road-A	0.00	15.00		2.00	15.00	0.90		27.00	
		15.00	30.00		2.00	15.00	0.90		27.00	
		30.00	32.00		2.00	2.00	0.90		3.60	
		32.00	45.00		2.00	13.00	0.90		23.40	
		45.00	60.00		2.00	15.00	0.90		27.00	
		60.00	75.00		2.00	15.00	0.90		27.00	
		75.00	90.00		2.00	15.00	0.90		27.00	
		90.00	105.00		2.00	15.00	0.90		27.00	
		105.00	120.00		2.00	15.00	0.90		27.00	
		120.00	135.00		2.00	15.00	0.90		27.00	
		135.00	150.00		2.00	15.00	0.90		27.00	
		150.00	165.00		2.00	15.00	0.90		27.00	
		165.00	177.00		2.00	12.00	0.90		21.60	
	Road-B	0.00	15.00		2.00	15.00	0.90		27.00	
		15.00	30.00		2.00	15.00	0.90		27.00	
		30.00	45.00		2.00	15.00	0.90		27.00	
		45.00	60.00		2.00	15.00	0.90		27.00	
		60.00	75.00		2.00	15.00	0.90		27.00	
		75.00	90.00		2.00	15.00	0.90		27.00	
		90.00	105.00		2.00	15.00	0.90		27.00	
		105.00	120.00		2.00	15.00	0.90		27.00	
		120.00	135.00		2.00	15.00	0.90		27.00	
		135.00	142.00		2.00	7.00	0.90		12.60	
	Abbigere 1st cross	0.00	28.50		2.00	28.50	0.90		51.30	
	2nd cross	30.00	30.00		2.00	30.00	0.90		54.00	
	3rd cross	30.00	40.00		2.00	10.00	0.90		18.00	
	4th cross	0.00	30.00		2.00	30.00	0.90		54.00	
	5th cross	30.00	31.00		2.00	1.00	0.90		1.80	
	6th cross				2.00	59.00	0.90		106.20	
								Total Qty in this Bill	**919.80**	
								To Be Paid Quantity	**871.20**	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
19/02/2024

Assistant Executive Enginee
Shettyhalli Sub Divison
BBMP, Bengaluru
19/2

ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m) B1	Breadth (m) B2	Depth (m)	Quantity	Remarks
7	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials separately etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.										
	Entrance	0.00	15.00		1	15.00	8.80	7.60	0.15	36.90	
		15.00	30.00		1	15.00	7.60	9.00	0.15	37.35	
		30.00	45.00		1	15.00	9.00	6.00	0.15	33.75	
		45.00	60.00		1	15.00	8.20	6.00	0.15	31.95	
		60.00	67.00		1	7.00	6.00	6.50	0.15	13.13	
	Road-A	0.00	15.00		1	15.00	5.90	3.80	0.15	21.83	
		15.00	30.00		1	15.00	3.80	3.50	0.15	16.43	
		30.00	32.00		1	2.00	3.50	5.50	0.15	2.70	
		32.00	45.00		1	13.00	5.50	5.00	0.15	20.48	
		45.00	60.00		1	15.00	5.00	4.70	0.15	21.83	
		60.00	75.00		1	15.00	4.70	4.40	0.15	20.48	
		75.00	90.00		1	15.00	4.40	4.20	0.15	19.35	
		90.00	105.00		1	15.00	4.20	5.40	0.15	21.60	
		105.00	120.00		1	15.00	5.40	5.60	0.15	24.75	
		120.00	135.00		1	15.00	5.60	5.40	0.15	24.75	
		135.00	150.00		1	15.00	5.40	7.00	0.15	27.90	
		150.00	165.00		1	15.00	7.00	6.70	0.15	30.83	
		165.00	177.00		1	12.00	6.70	6.10	0.15	23.04	
	Road-B	0.00	15.00		1	15.00	4.40	3.90	0.15	18.68	
		15.00	30.00		1	15.00	3.90	4.30	0.15	18.45	
		30.00	45.00		1	15.00	4.30	5.60	0.15	22.28	
		45.00	60.00		1	15.00	5.60	4.15	0.15	21.94	
		60.00	75.00		1	15.00	4.15	3.90	0.15	18.11	
		75.00	90.00		1	15.00	3.90	3.50	0.15	16.65	
		90.00	105.00		1	15.00	3.50	3.55	0.15	15.86	
		105.00	120.00		1	15.00	3.55	3.60	0.15	16.09	
		120.00	135.00		1	15.00	3.60	3.70	0.15	16.43	
		135.00	142.00		1	7.00	3.70	4.40	0.15	8.51	
									Total Qty in this Bill	**602.00**	
									To Be Paid Quantity	**373.35**	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
18/02/2024

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
18/2

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
8	KSRRB 300-50. Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. MORTH / Chapter 3									
	Abbigere 1st cross	0.00	28.50		1	28.50	4.00	0.10	114.00	
	2nd cross	30.00	30.00		1	30.00	4.60	0.10	138.00	
		30.00	40.00		1	10.00	4.60	0.10	46.00	
	4th cross	0.00	30.00		1	30.00	4.10	0.10	123.00	
		30.00	31.00		1	1.00	4.10	0.10	4.10	
	6th cross	0.00	30.00		1	30.00	4.60	0.10	138.00	
		30.00	59.00		1	29.00	4.60	0.10	133.40	
								Total Qty in this Bill	**696.50**	
								To Be Paid Quantity	**676.35**	
									Sqm	

Assistant Engineer
Ward No.12
BBMP, Bengaluru
18/02/2024

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru
18/2

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
14	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	Shettyhalli main road				1	252.00			560.00	
					1	250.00			555.56	
					2	300.00			1333.33	
								Total Qty in this Bill	2448.89	
									No's	

Assistant Engineer
Ward No.12
BBMP, Bengaluru

08/03/2024

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
15	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour etc., complete as per specifications MORTH Chapter8 and all lead and lift Complete as per the direction of Engineer-in-charge of the work									
	Shettyhalli main road				1	252	0.35		88.20	
					1	250	0.35		87.50	
								Total Qty in this Bill	175.70	
									Sqm	

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Shettyhalli colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
17	Loading and Unloading of Stone Boulder / Stone aggregate / Sand Kanker / Moorum.KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip etc., complete as per specifications and as per the direction of Engineer-in-charge of the									
								Considered Vide Item No. 01, 07 & 09 Quantity	3328.34	
								Total	**3328.34**	
								To Be Paid Quantity	**725.90**	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Chikkasandra colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
19	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	e) 12.5mm chips				15	3.142*0.63*0.63		0.30	1.40	
								Total	**1.40**	
									Cum	

07/03/2021

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC roads and other works at Chikkasandra colony in ward No.12 Shettyhalli Sub-division Ward No.12 -Shettyhalli .

First and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
20	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984- 995 with latest amendments and conveyingto work site including loading and unloading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle Tee, stub ends, flanged sets, bends, reducers etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	0.63m dia HDPE Pipe				15	1.80			27.00	
								Total	**27.00**	
									Rmtrs	

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru